

TxDOT Rockwall Airport Pavement Improvements and Drainage Project

Contractor: Lone Wolf Construction

Engineer: Parkhill, Smith, & Cooper

Project Start:

Display Week:

TASK	ASSIGNED TO	PROGRESS	START	END	Mar 26, 2018							Apr 2, 2018							Apr 9, 2018							Apr 16, 2018							Apr 23, 2018							Apr 30, 2018							May 7, 2018							May 14, 2018							May 21, 2018							May 28, 2018							Jun 4, 2018							Jun 11, 2018																													
					26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17																							
					M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T
Mobilization		0%	3/26/18	3/31/18	█																																																																																																										
Erosion Control		0%	3/27/18	3/30/18	█																																																																																																										
RCP Storm		0%	5/24/18	5/27/18																																				█																																																																							
Excavation		0%	4/4/18	4/8/18								█																																																																																																			
Structural Repair		0%	5/14/18	5/21/18																													█							█																																																																							
Cement Treatment		0%	5/28/18	5/31/18																																											█																																																																
Flexible Base		0%	5/24/18	5/26/18																																				█																																																																							
HMAC		0%	6/1/18	6/4/18																																											█							█																																																									
Drainage Gutter		0%	5/27/18	5/29/18																																											█																																																																
Crack Sealing		0%	4/18/18	5/1/18								█																																																																																																			
P-631 Surface Treatment		0%	5/27/18	5/31/18																																				█																																																																							
Pavement Markings		0%	6/11/18	6/13/18																																																									█																																																		
Seeding, Fertilizing		0%	6/13/18	6/14/18																																																																█																																											
<i>Insert new rows ABOVE this one</i>																																																																																																															